

Strata Proximity Installation Test Results

Date _____
 Location _____
 Machine ID _____
 Machine Type _____

Start Time _____
 Finish Time _____
 Machine desc _____

All installations and connections are as per the work instruction

Installation Checklist		Please Initial	
Proximity Module	Installer	Supervisor	
Secured with Bolts and Nuts			
Plug secured, unused pins blanked			
Plugs have shroud and 90 Degree Bend			
Plugs are heat shrunk			
Label with Serial number and model			
Shunt adjusted to Optimized size			
Shunt in Place			
Shunt cover Secured			
Metal clearances around PM of approximately 100mm - 150mm			
Cables			
All routing with machine OEM cables			
All cables neatly secured with cable ties or approved fasteners			
All soldered points insulated and heat shrunk			
Bending radius not to exceed 10X cable diameter			
Cable safe from pinch points			
Gland entries used through machine panels			
Conduits routed correctly and secured			
Silent zone cable wrapped in spiral wrap / conduit			
Guards and Brackets			
Secured with Bolts as per design spec			
No sharp edges			
Testing & Commissioning			
System starts up properly when powered on, with no error messages			
Silent zone extends to all location within vehicle			
Machine ID correctly displayed on Mobile Testing Station			
As built data recorded in Hindsite			
All work areas cleaned			
Control Factors			
Approved Installation location			
Approved Wiring Schematics			
As built photos recorded			
Variations from approved installation guide recorded and approved by BHP :			
Comments and/or additional work required:			

Component Information			
Component	System Serial Numbers	Software Version	
IM	_____	_____	
PM1	_____	_____	
PM2	_____	_____	
Screen	_____	_____	
Fuse Type	_____	_____	
Fuse Rating	_____	_____	

Strata Installation Sign Off			
	Name	Date	Signature
Installer	_____	_____	_____
Supervisor	_____	_____	_____
Inspector	_____	_____	_____

Network Information			
Install Type	☐ Workgroup Bridge	☐ Wifi	☐ Stand alone

Ethernet IP 10.130. .

Ethernet MAC Address

Wifi IP 10.130. .

Wifi MAC Address

WGB installed ☐ Yes No ☐

WGB network connected to IM ☐ Yes No ☐

WGB antennas installed ☐ Yes No ☐

WGB LED Status ☐ Solid green No ☐

Wi-Fi switch setting ☐ Top Mid ☐ Bottom ☐

Wi-Fi aerial connected ☐ Yes No ☐

Wifi information to BHP ☐ Yes No ☐

IM Connectivity

IM reachable over network ☐ Yes No ☐

Network comments